

Upper Cam Biodiversity Project timeline ~ Art project specific actions appear in bold

¹ Quality Review of Preliminary Design	5 wks	Mon 04/10/10 Fri 05/11/10
Develop Procurement Strategy/Artist's Brief	4wks	Mon 11/10/10 Fri 29/11/10
Prepare Contract for Artist	5 wks	Mon 01/11/10 Fri 03/12/10
Finalise Art Project Steering Group (PSG)	2 wks	Mon 08/11/10 Fri 22/11/10
Further site investigation (soil samples, topo etc)	4 wks	Mon 01/11/10 Fri 26/11/10
Ecological Survey	4 wks	Mon 29/11/10 Fri 24/12/10
PSG Approve Project Scope	1 wk	Mon 29/11/11 Fri 03/11/11
Review Tree Protocol	1 wk	Mon 27/12/10 Fri 31/12/10
De-adoption of Anglian Water Pipe	2 mons	Mon 29/11/10 Fri 21/01/11
Open tender period	6wks	Tue 04/01/11 Tues 08/02/11
Evaluate Tenders	3 days	Wed 09/02/11 Fri 11/02/11
PSG Agrees Artists to Invite to Interview (Including Liaison with PA Panel on Feb 14th)	1wk	Mon 14/02/10 Fri 18/02/11
Artist Interviews	1wk	Mon 21/02/11 Fri 25/02/11
Selection of Artist	1wk	Mon 28/02/11 Fri 04/03/11
Pre-Contract meeting with Artist	1wk	Mon 07/03/11 Fri 11/03/11
Artist Develops Concept Design	8 wks	Mon 14/03/11 Fri 06/05/11
Quality Review of Preliminary Design (Including Liaison with PA Panel on Mar 16th)	10 days	Mon 09/05/11 Fri 18/05/11
Consultation/Exhibition	4 wks	Mon 09/05/11 Fri 03/06/11
Consultation with Planning/EA on concept Design	4 wks	Mon 09/05/11 Fri 03/06/11
Officers/PSG Review Consultation. Agree concept design	1wk	Mon 06/06/11 Fri 10/06/11
Artist to develop full proposal	4 wks	Mon 13/06/11 Fri 08/07/11
Review Final Proposal (include PAP)	1 wk	Mon 11/07/11 Fri 15/07/11
Prepare Final Revisions (if required)	2 wks	Mon 18/07/11 Fri 29/07/11
Prepare and submit artwork Planning Application	8wks	Mon 01/08/11 Fri 30/09/11
Fabricate Artworks -To be agreed with artist (this will vary depending on proposal)		
Installation of artworks - Will vary depending on project. Project must be fully implemented by Nov 2012		

Detailed Fencing & Access Design	5 wks	Mon 21/03/11 Fri 22/04/11
Quality Review	1 wk	Mon 25/04/11 Fri 29/04/11
Environment Agency Liaison	4 mons	Mon 08/11/10 Fri 25/02/11
Consent Applications (EA & Cam Conservators)	8 wks	Mon 02/05/11 Fri 24/06/11
Full Planning Approval Application	8 wks	Mon 02/05/11 Fri 24/06/11
Notification of start date	4 wks	Mon 27/06/11 Fri 22/07/11
Construction	6 wks	Mon 25/07/11 Fri 02/09/11
Quality Review & Snagging with Contractor	1 wk	Mon 05/09/11 Fri 09/09/11
Promotion of Completion	2 wks	Mon 12/09/11 Fri 23/09/11
Opening Ceremony	1 day	Mon 26/09/11 Mon 26/09/11
Review of 12 month Maintenance Period	1 wk	Mon 06/08/12 Fri 10/08/12