

ID	Task Name	Duration	Start	Finish	% Complete	Sep '14	Oct '14	Nov '14	Dec '14	Jan '15	Feb '15	Mar '15	Apr '15	May '15	Jun '15	Jul '15	Aug '15	Sep '15	Oct '15	Nov '15	Dec '15	Jan '16	Feb '16	Mar '16	Apr '16	M			
1	CAMBRIDGE 20MPH PROJECT	899 days	Mon 22/10/12	Mon 02/05/16	78%																								
2																													
3	Project Initiation/Approval	160 days	Mon 22/10/12	Tue 11/06/13	100%																								
23																													
24	Phase 1	473 days	Tue 22/01/13	Mon 24/11/14	100%																								
32																													
67	PHASE 2 - EAST AREA	532 days	Tue 08/10/13	Wed 11/11/15	77%																								
68	Phase 2 Engagement/Detailed Design	362 days	Tue 08/10/13	Wed 18/03/15	100%																								
75																													
76	Phase 2 Consultation	138 days	Thu 28/11/13	Wed 18/06/14	100%																								
93																													
94	Phase 2 Traffic Orders + Victoria Road	150 days	Mon 01/09/14	Wed 08/04/15	0%																								
101																													
102	Phase 2 Implementation + Victoria Road	135 days	Mon 06/10/14	Wed 22/04/15	0%																								
110																													
111	Phase 2 Review	25 days	Thu 08/10/15	Wed 11/11/15	0%																								
114																													
115	PHASE 3 (FINAL) WEST/CENTRAL & SOUTH AREA'S	423 days	Mon 08/09/14	Mon 02/05/16	0%																								
116	Phase 3 Design	107 days	Mon 29/09/14	Fri 06/03/15	0%																								
117	Commission/Undertake/Analyse ATCs	6 wks	Mon 29/09/14	Fri 07/11/14	0%																								
118	Review Consultation Feedback	2 wks	Mon 12/01/15	Fri 23/01/15	0%																								
119	Detailed Design	1 mon	Mon 26/01/15	Fri 20/02/15	0%																								
120	Detailed Cost Estimate	2 wks	Mon 23/02/15	Fri 06/03/15	0%																								
121																													
122	Phase 3 Consultation/Approvals	128 days	Mon 08/09/14	Tue 17/03/15	0%																								
123	Write Reports for South & W/C Area Committee's (Inform Consultation)	2 wks	Mon 08/09/14	Fri 19/09/14	0%																								
124	Submit Draft Report to SAC & WCAC	0 days	Fri 19/09/14	Fri 19/09/14	0%																								
125	Update reports as required	1 wk	Mon 22/09/14	Fri 26/09/14	0%																								
126	SAC	0 days	Mon 13/10/14	Mon 13/10/14	0%																								
127	WCAC	0 days	Wed 29/10/14	Wed 29/10/14	0%																								
128	Finalise Consultation Material	2 wks	Wed 22/10/14	Tue 04/11/14	0%																								
129	Public Consultation Period inc. drop-ins etc.	8 wks	Wed 05/11/14	Fri 09/01/15	0%																								
130	Assess & Summarise Consultation Results	2 wks	Mon 12/01/15	Fri 23/01/15	0%																								
131	Write & Submit Final Report to SAC & WCAC (recommendations)	1 wk	Mon 19/01/15	Fri 23/01/15	0%																								
132	SAC	0 days	Mon 02/02/15	Mon 02/02/15	0%																								
133	WCAC	0 days	Thu 05/03/15	Thu 05/03/15	0%																								
134	Write ESC Report - approval to implement final phase	1 wk	Mon 26/01/15	Fri 30/01/15	0%																								
135	Submit Draft ESC Report	0 days	Fri 30/01/15	Fri 30/01/15	0%																								
136	Submit Final ESC Report	0 days	Fri 06/03/15	Fri 06/03/15	0%																								
137	ESC Approval to Implement	0 days	Tue 17/03/15	Tue 17/03/15	0%																								
138																													
139	Phase 3 Traffic Orders	95 days	Tue 17/03/15	Mon 27/07/15	0%																								
140	Advertise Traffic Orders	2 mons	Tue 17/03/15	Mon 11/05/15	0%																								
141	Prepare objections report to CJAC	2 wks	Tue 12/05/15	Mon 25/05/15	0%																								
142	CJAC determine objections (June date to be confirmed)	5 wks	Tue 26/05/15	Mon 29/06/15	0%																								
143	Make Orders to coincide with final sign installation	1 mon	Tue 30/06/15	Mon 27/07/15	0%																								
144																													
145	Phase 3 Implementation	125 days	Tue 21/04/15	Mon 12/10/15	0%																								
146	Finalise Detailed Design	1 mon	Tue 21/04/15	Mon 18/05/15	0%																								
147	Produce Works Package	2 wks	Tue 19/05/15	Mon 01/06/15	0%																								
148	Procure Contractor	1 mon	Tue 02/06/15	Mon 29/06/15	0%																								
149	Implementation	3 mons	Tue 30/06/15	Mon 21/09/15	0%																								
150	Monitor Implementation	3 mons	Tue 30/06/15	Mon 21/09/15	0%																								
151	Snagging	3 wks	Tue 22/09/15	Mon 12/10/15	0%																								
152	Sign Off	0 days	Mon 12/10/15	Mon 12/10/15	0%																								
153																													
154	Phase 3	25 days	Tue 29/03/16	Mon 02/05/16	0%																								
155	Undertake ATCs to monitor against KPIs	3 wks	Tue 29/03/16	Mon 18/04/16	0%																								
156	Review Results	2 wks	Tue 19/04/16	Mon 02/05/16	0%																								