

HDA Delivery Programme		30/05/2019										
Scheme Name	Ward	Net Affordable	Market homes	Total homes	Delivery	Committee	Approval date	Planning Submitted	Planning Granted	Est. SOS	Practical Completion	
BUILD COMPLETE												
Uphall Road	Romsey	2	0	2	E & F	HSC	Mar-15	Aug-16	Dec-16	Jun-17	Jan-18	
Sub total		2	0	2								
ON SITE												
Nuns Way & Wiles Close	Kings Hedges	10	0	10	Tender	HSC	Mar-15	Aug-16	Jul-17	Jan-19	Aug-19	
Anstey Way	Trumpington	29	0	56	CIP	HSC	Mar-17	Jan-18	Jul-18	Oct-18	Apr-20	
Mill Road	Petersfield	91	91	182	CIP	S & R	Nov-17	Dec-17	Jun-18	Aug-18	Sep-21	
Colville Garages	Cherry Hinton	3	0	3	CIP	HSC	Sep-17	Sep-18	Nov-18	May-19	Jul-20	
Queens Meadow	Cherry Hinton	2	0	2	CIP	HSC	Jun-17	Dec-17	Jul-18	May-19	May-20	
Markham Close	Kings Hedges	5	0	5	CIP	HSC	Jan-18	May-18	Oct-18	May-19	Jul-20	
Gunhild Way	Queen Ediths	2	0	2	CIP	HSC	Jan-18	Jul-18	Oct-18	May-19	Aug-20	
Ditchburn Place Community Rooms	Petersfield	2	0	2	Tender	S & R	Sep-18	Aug-18	Nov-18	Jan-19	Sep-19	
Wulfstan Way	Queen Ediths	3	0	3	CIP	HSC	Sep-17	Oct-18	Jan-19	May-19	Jul-20	
Sub total		147	91	265								
PLANNING APPROVED												
Ventress Close	Queen Ediths	13	0	15	CIP	HSC	Mar-17	Sep-18	Mar-19	Oct-19	Oct-20	
Kendal Way	East Chesterton	2	0	2	TBC	HSC	Mar-15	Aug-16	Feb-17	Jan-20	Jan-21	
Kingsway Medical Centre	Arbury	4	0	4	M & A	HSC	Sep-17	Sep-18	Apr-19	Jul-19	Apr-20	
Sub total		19	0	21								
SUBMITTED FOR PLANNING												
Cromwell Road	Romsey	118	177	295	CIP	S & R	Mar-18	Mar-19	Jun-19	Jan-20	Sep-22	
Akeman Street	Arbury	12	0	14	CIP	HSC	Jun-18	Apr-19	Jul-19	Sep-19	Nov-20	
Mill Road Phase 2	Petersfield	25	25	50	CIP	HSC	Sep-18	Feb-19	Jun-19	Sep-19	Jun-21	
Tedder Way	Arbury	2	0	2	TBC	HSC	Mar-15	Mar-17	Jun-19	Jan-20	Jan-21	
Clerk Maxwell Road	Newnham	14	21	35	S106	HSC	Jan-19	Dec-18	Jul-19	Aug-19	Jan-21	
Sub total		171	223	396								
COMMITTEE APPROVED												
Meadows and Buchan	Kings Hedges	106	0	106	CIP	HSC	Jan-19	Aug-19	Jan-20	Feb-20	Jul-21	
Colville Phase 2	Cherry Hinton	42	0	62	CIP	HSC	Jan-19	Jun-19	Oct-19	Apr-20	Jan-22	
Sub total		148	0	168								
PRE COMMITTEE APPROVAL												
Campkin Road	Kings Hedges	50	0	75	CIP	HSC	Jun-19	Dec-19	Mar-20	Aug-20	Jun-22	
Sub total		50	0	75								
GRAND TOTAL		537	314	927								

Progress to 500 Starts on site	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Starts by year	2	132	311	92	0	0
Cumulative total	2	134	445	537	537	537

Progress to 500 completions	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Completions by year	2	0	12	91	264	168
Cumulative total	2	2	14	105	369	537