

HDA Delivery Programme		07/09/2022									
Scheme Name	Ward	Net Affordable	Market homes	Total homes	Delivery	Committee	Approval date	Planning Submitted	Planning Granted	Est. SOS	Practical Completion
BUILD COMPLETE											
Uphall Road	Romsey	2	0	2 E&F	HSC	Mar-15	Aug-16	Dec-16	Jun-17	Jan-18	Jan-18
Nuns Way & Wiles Close	Kings Hedges	10	0	10 Tender	HSC	Mar-15	Aug-16	Jul-17	Jan-19	Aug-19	Aug-19
Ditchburn Place Community Rooms	Petersfield	2	0	2 Tender	S & R	Sep-18	Aug-18	Nov-18	Jan-19	Sep-19	Sep-19
Queens Meadow	Cherry Hinton	2	0	2 CIP	HSC	Jun-17	Dec-17	Jul-18	May-19	Jun-20	Jun-20
Anstey Way	Trumpington	29	0	56 CIP	HSC	Mar-17	Jan-18	Jul-18	Oct-18	Jun-20	Jun-20
Colville Garages	Cherry Hinton	3	0	3 CIP	HSC	Sep-17	Sep-18	Nov-18	May-19	Jul-20	Jul-20
Gunhild Way	Queen Ediths	2	0	2 CIP	HSC	Jan-18	Jul-18	Oct-18	May-19	Jul-20	Jul-20
Wulfstan Way	Queen Ediths	3	0	3 CIP	HSC	Sep-17	Oct-18	Jan-19	May-19	Sep-20	Sep-20
Markham Close	Kings Hedges	5	0	5 CIP	HSC	Jan-18	May-18	Oct-18	May-19	Sep-20	Sep-20
Ventress Close	Queen Ediths	13	0	15 CIP	HSC	Mar-17	Sep-18	Mar-19	Oct-19	Feb-21	Feb-21
Akeman Street	Arbury	12	0	14 CIP	HSC	Jun-18	Apr-19	Jul-19	Oct-19	May-21	May-21
Mill Road	Petersfield	55	62	117 CIP	S & R	Nov-17	Dec-17	Jun-18	Aug-18	Dec-22	Dec-22
Cromwell Road	Romsey	28	104	132 CIP	S & R	Mar-18	Mar-19	Jul-19	Dec-19	Mar-23	Mar-23
Sub total		166	166	363							
ON SITE											
Mill Road	Petersfield	63	56	119 CIP	S & R	Nov-17	Dec-17	Jun-18	Aug-18	Dec-22	Dec-22
Cromwell Road	Romsey	90	73	163 CIP	S & R	Mar-18	Mar-19	Jun-19	Dec-19	Feb-23	Feb-23
Colville Phase 2	Cherry Hinton	47	0	67 CIP	HSC	Jan-19	Jul-19	Dec-19	Nov-20	Oct-22	Oct-22
Meadows and Buchan	Kings Hedges	106	0	106 CIP	HSC	Jan-19	Dec-19	Aug-20	Feb-21	Aug-24	Aug-24
Campkin Road	Kings Hedges	50	0	75 CIP	HSC	Jul-19	Nov-19	Mar-20	Mar-21	Apr-23	Apr-23
Clerk Maxwell Road	Newnham	14	21	35 S106	HSC	Jan-19	Dec-19	Jul-20	Feb-22	Mar-23	Mar-23
Sub total		370	150	565							
PLANNING APPROVED											
Kendal Way	East Chesterton	1	0	1 Tender	HSC	Jan-21	Feb-22	Jun-22	Jan-23	Nov-23	Nov-23
Sub total		1	0	1							
HSC APPROVED SCHEMES											
Tedder Way	Arbury	1	0	1 Tender	HSC	Jan-21	Jan-22	Oct-22	Apr-23	Jan-24	Jan-24
Sub total		1	0	1							
GRAND TOTAL		538	316	930							
Progress to 500 starts on site	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	2023/24				
Starts by year	2	159	158	203	14	1	1				
Cumulative total	2	161	319	522	536	537	538				
Progress to 500 Completions	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	2023/24	2024/25			
Net Completions by year	2	0	17	58	70	293	14	84			
Cumulative total	2	2	19	77	147	440	454	538			

