

HDA Delivery Programme		14/12/18		
Scheme Name	Ward	Net Affordable	Total homes	Delivery
<b>BUILD COMPLETED</b>				
Uphall Road	Romsey	2	2 E & F	
<b>Sub total</b>		<b>2</b>	<b>2</b>	
<b>ON SITE</b>				
Anstey Way	Trumpington	29	56 CIP	
Mill Road	Petersfield	91	182 CIP	
<b>Sub total</b>		<b>120</b>	<b>238</b>	
<b>PLANNING APPROVED</b>				
Colville Garages	Kings Hedges	3	3 CIP	
Queens Meadow	Cherry Hinton	2	2 CIP	
Markham Close	Kings Hedges	5	5 CIP	
Gunhild Way	Queen Ediths	2	2 CIP	
Nuns Way & Wiles Close	Kings Hedges	10	10 Tender	
Ditchburn Place Community Rooms	Petersfield	2	2 Tender	
Kendal Way	East Chesterton	2	2 E & F	
<b>Sub total</b>		<b>26</b>	<b>26</b>	
<b>SUBMITTED FOR PLANNING</b>				
Wulfstan Way	Queen Ediths	3	3 CIP	
Ventress Close	Queen Ediths	13	15 CIP	
Tedder Way	Arbury	2	2 E & F	
Kingsway Medical Centre	Arbury	4	4 E & F	
<b>Sub total</b>		<b>22</b>	<b>24</b>	
<b>COMMITTEE APPROVED</b>				
Cromwell Road	Romsey	118	295 CIP	
Akeman Street	Arbury	12	14 CIP	
Mill Road Phase 2	Petersfield	25	50 CIP	
<b>Sub total</b>		<b>155</b>	<b>359</b>	
<b>PRE COMMITTEE APPROVAL</b>				
Meadows and Buchan	Kings Hedges	106	106 CIP	
Colville Phase 2	Cherry Hinton	42	62 CIP	
Clerk Maxwell Road	Newnham	14	35 CIP	
<b>Sub total</b>		<b>162</b>	<b>203</b>	
<b>FEASIBILITY STAGE</b>				
Campkin Road	Kings Hedges	44	69 CIP	
<i>Potential Scheme</i>	East Chesterton	4	4 CIP	
<b>Sub total</b>		<b>48</b>	<b>73</b>	
<b>GRAND TOTAL</b>		<b>535</b>	<b>925</b>	

Progress too 500 Starts on site	2017/18	2018/19	2019/20	2020/21
Starts by year	2	134	295	104

<b>Cumulative total</b>	<b>2</b>	<b>136</b>	<b>431</b>	<b>535</b>
-------------------------	----------	------------	------------	------------

<b>Progress to 500 completions</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2019/20</b>	<b>2020/21</b>
<b>Completions by year</b>	<b>2</b>	<b>0</b>	<b>16</b>	<b>98</b>
<b>Cumulative total</b>	<b>2</b>	<b>2</b>	<b>18</b>	<b>116</b>

Committee	Approval date	Planning Submitted	Planning Granted	Est. SOS	Practical Completion
HSC	Mar-15	Aug-16	Dec-16	Jun-17	Jan-18
HSC	Mar-17	Jan-18	Jul-18	Oct-18	Apr-20
S & R	Nov-17	Dec-17	Jun-18	Aug-18	Sep-21
HSC	Sep-17	Sep-18	Nov-18	May-19	May-20
HSC	Jun-17	Dec-17	Jul-18	Apr-19	Apr-20
HSC	Jan-18	May-18	Oct-18	Apr-19	Jun-20
HSC	Jan-18	Jul-18	Oct-18	Jun-19	Jun-20
HSC	Mar-15	Aug-16	Jul-17	Jan-19	Aug-19
S & R	Sep-18	Aug-18	Nov-18	Jan-19	Sep-19
HSC	Mar-15	Aug-16	Feb-17	Feb-19	Oct-19
HSC	Sep-17	Oct-18	Jan-19	Jun-19	Jun-20
HSC	Mar-17	Sep-18	Jan-19	Sep-19	Sep-20
HSC	Mar-15	Mar-17	Feb-19	Apr-19	Jan-20
HSC	Sep-17	Sep-18	Jan-19	Apr-19	Apr-20
S & R	Mar-18	Jan-19	Apr-19	Jan-20	Jun-21
HSC	Jun-17	Feb-19	May-19	Aug-19	Oct-20
HSC	Sep-18	Jan-19	May-19	Apr-19	Mar-21
HSC	Jan-19	May-19	Aug-19	Jan-20	Jun-21
HSC	Jan-19	Apr-19	Jul-19	Apr-20	Oct-21
HSC	Jan-19	Jun-19	Sep-19	Jul-20	Oct-21
HSC	Mar-19	Sep-19	Dec-19	Oct-20	Jan-22
S & R	Mar-19	Jun-19	Aug-19	Apr-20	Jun-21

2021/22	Future Pipeline
0	277

535	812
-----	-----

2021/22	2022/23
419	0
535	535