

HDA Delivery Programme		20/12/2019									
Scheme Name	Ward	Net Affordable	Market homes	Total homes	Delivery	Committee	Approval date	Planning Submitted	Planning Granted	Est. SOS	Practical Completion
<b>BUILD COMPLETE</b>											
Uphall Road	Romsey	2	0	2 E & F	HSC		Mar-15	Aug-16	Dec-16	Jun-17	Jan-18
Nuns Way & Wiles Close	Kings Hedges	10	0	10 Tender	HSC		Mar-15	Aug-16	Jul-17	Jan-19	Aug-19
Ditchburn Place Community Rooms	Petersfield	2	0	2 Tender	S & R		Sep-18	Aug-18	Nov-18	Jan-19	Sep-19
<b>Sub total</b>		<b>14</b>	<b>0</b>	<b>14</b>							
<b>ON SITE</b>											
Anstey Way	Trumpington	29	0	56 CIP	HSC		Mar-17	Jan-18	Jul-18	Oct-18	Apr-20
Mill Road	Petersfield	118	118	236 CIP	S & R		Nov-17	Dec-17	Jun-18	Aug-18	Sep-21
Colville Garages	Cherry Hinton	3	0	3 CIP	HSC		Sep-17	Sep-18	Nov-18	May-19	Jul-20
Queens Meadow	Cherry Hinton	2	0	2 CIP	HSC		Jun-17	Dec-17	Jul-18	May-19	May-20
Markham Close	Kings Hedges	5	0	5 CIP	HSC		Jan-18	May-18	Oct-18	May-19	Aug-20
Gunhild Way	Queen Ediths	2	0	2 CIP	HSC		Jan-18	Jul-18	Oct-18	May-19	Aug-20
Wulfstan Way	Queen Ediths	3	0	3 CIP	HSC		Sep-17	Oct-18	Jan-19	May-19	Jul-20
Ventress Close	Queen Ediths	13	0	15 CIP	HSC		Mar-17	Sep-18	Mar-19	Oct-19	Feb-21
Kingsway Medical Centre	Arbury	4	0	4 E & F	HSC		Sep-17	Sep-18	Apr-19	Nov-19	Apr-20
Cromwell Road	Romsey	118	177	295 CIP	S & R		Mar-18	Mar-19	Jun-19	Dec-19	Sep-22
Akeman Street	Arbury	12	0	14 CIP	HSC		Jun-18	Apr-19	Jul-19	Oct-19	Nov-20
<b>Sub total</b>		<b>309</b>	<b>295</b>	<b>635</b>							
<b>PLANNING APPROVED</b>											
Kendal Way	East Chesterton	2	0	2 TBC	HSC		Mar-15	Aug-16	Feb-17	Aug-20	Aug-21
Colville Phase 2	Cherry Hinton	49	0	69 CIP	HSC		Jan-19	Jul-19	Nov-19	Apr-20	Jan-22
<b>Sub total</b>		<b>51</b>	<b>0</b>	<b>71</b>							
<b>SUBMITTED FOR PLANNING</b>											
Tedder Way	Arbury	2	0	2 TBC	HSC		Mar-15	Mar-17	Feb-20	Aug-20	Aug-21
Clerk Maxwell Road	Newnham	14	21	35 S106	HSC		Jan-19	Dec-19	Jun-20	Sep-20	Oct-21
Campkin Road	Kings Hedges	50	0	75 CIP	HSC		Jul-19	Nov-19	Mar-20	Aug-20	Jun-22
Meadows and Buchan	Kings Hedges	106	0	106 CIP	HSC		Jan-19	Dec-19	Apr-20	Jun-20	Nov-21
<b>Sub total</b>		<b>172</b>	<b>21</b>	<b>218</b>							
<b>GRAND TOTAL</b>		<b>546</b>	<b>316</b>	<b>938</b>							

Progress to 500 Starts on Site	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Starts by year	2	132	189	223	0	0
Cumulative total	2	134	323	546	546	546

<b>Starts on site to date</b>
<b>323</b>
<b>65%</b>

Progress to 500 Completions	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Completions by year	2	0	12	73	291	168
Cumulative total	2	2	14	87	378	546