

HDA Delivery Programme		08/09/2020									
Scheme Name	Ward	Net Affordable	Market homes	Total homes	Delivery	Committee	Approval date	Planning Submitted	Planning Granted	Est. SOS	Practical Completion
BUILD COMPLETE											
Uphall Road	Romsey	2	0	2 E & F	HSC	Mar-15	Aug-16	Dec-16	Jun-17	Jan-18	
Nuns Way & Wiles Close	Kings Hedges	10	0	10 Tender	HSC	Mar-15	Aug-16	Jul-17	Jan-19	Aug-19	
Ditchburn Place Community Rooms	Petersfield	2	0	2 Tender	S & R	Sep-18	Aug-18	Nov-18	Jan-19	Sep-19	
Queens Meadow	Cherry Hinton	2	0	2 CIP	HSC	Jun-17	Dec-17	Jul-18	May-19	Jun-20	
Anstey Way	Trumpington	29	0	56 CIP	HSC	Mar-17	Jan-18	Jul-18	Oct-18	Jun-20	
Colville Garages	Cherry Hinton	3	0	3 CIP	HSC	Sep-17	Sep-18	Nov-18	May-19	Jul-20	
Gunhild Way	Queen Ediths	2	0	2 CIP	HSC	Jan-18	Jul-18	Oct-18	May-19	Jul-20	
Wulfstan Way	Queen Ediths	3	0	3 CIP	HSC	Sep-17	Oct-18	Jan-19	May-19	Sep-20	
Sub total		53	0	80							
ON SITE											
Mill Road	Petersfield	118	118	236 CIP	S & R	Nov-17	Dec-17	Jun-18	Aug-18	Dec-21	
Markham Close	Kings Hedges	5	0	5 CIP	HSC	Jan-18	May-18	Oct-18	May-19	Sep-20	
Ventress Close	Queen Ediths	13	0	15 CIP	HSC	Mar-17	Sep-18	Mar-19	Oct-19	May-21	
Kingsway Medical Centre	Arbury	4	0	4 E & F	HSC	Sep-17	Sep-18	Apr-19	Nov-19	May-21	
Cromwell Road	Romsey	118	177	295 CIP	S & R	Mar-18	Mar-19	Jun-19	Dec-19	Dec-22	
Akeman Street	Arbury	12	0	14 CIP	HSC	Jun-18	Apr-19	Jul-19	Oct-19	Jul-21	
Sub total		270	295	569							
PLANNING APPROVED											
Colville Phase 2	Cherry Hinton	49	0	69 CIP	HSC	Jan-19	Jul-19	Dec-19	Oct-20	Apr-22	
Campkin Road	Kings Hedges	50	0	75 CIP	HSC	Jul-19	Nov-19	Mar-20	Oct-20	Jan-23	
Clerk Maxwell Road	Newnham	14	21	35 S106	HSC	Jan-19	Dec-19	Jul-20	Dec-20	Jan-22	
Meadows and Buchan	Kings Hedges	106	0	106 CIP	HSC	Jan-19	Dec-19	Aug-20	Jan-21	Mar-23	
Sub total		219	21	285							
SUBMITTED FOR PLANNING											
Tedder Way	Arbury	2	0	2 TBA	HSC	Mar-15	Mar-17	TBD	TBD	TBD	
Kendal Way (Planning now Lapsed)	East Chesterton	2	0	2 TBA	HSC	Mar-15	Aug-16	Feb-17	TBD	TBD	
Sub total		4	0	4							
GRAND TOTAL		546	316	938							

Progress to 500 starts on site	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Starts by year	2	132	189	193	28	0
Cumulative total	2	134	323	516	546	546

Progress to 500 Completions	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Completions by year	2	0	12	71	138	323
Cumulative total	2	2	14	85	223	546