

HDA Delivery Programme		20/02/2025									
Scheme Name	Ward	Net Affordable	Market homes	Total homes	Delivery	Committee	Approval date	Planning Submitted	Planning Resolution	Est. SOS	Practical Completion
<b>BUILD COMPLETE</b>											
Uphall Road	Romsey	2	0	2 E&F	HSC	Mar-15	Aug-16	Dec-16	Jun-17	Jan-18	Jan-18
Nuns Way & Wiles Close	Kings Hedges	10	0	10 Tender	HSC	Mar-15	Aug-16	Jul-17	Jan-19	Aug-19	Aug-19
Ditchburn Place Community Rooms	Petersfield	2	0	2 Tender	S&R	Sep-18	Aug-18	Nov-18	Jan-19	Sep-19	Sep-19
Queens Meadow	Cherry Hinton	2	0	2 CIP	HSC	Jun-17	Dec-17	Jul-18	May-19	Jun-20	Jun-20
Anstey Way	Trumpington	29	0	56 CIP	HSC	Mar-17	Jan-18	Jul-18	Oct-18	Jun-20	Jun-20
Colville Garages	Cherry Hinton	3	0	3 CIP	HSC	Sep-17	Sep-18	Nov-18	May-19	Jul-20	Jul-20
Gunhild Way	Queen Ediths	2	0	2 CIP	HSC	Jan-18	Jul-18	Oct-18	May-19	Jul-20	Jul-20
Wulfstan Way	Queen Ediths	3	0	3 CIP	HSC	Sep-17	Oct-18	Jan-19	May-19	Sep-20	Sep-20
Markham Close	Kings Hedges	5	0	5 CIP	HSC	Jan-18	May-18	Oct-18	May-19	Sep-20	Sep-20
Ventress Close	Queen Ediths	13	0	15 CIP	HSC	Mar-17	Sep-18	Mar-19	Oct-19	Feb-21	Feb-21
Akeman Street	Arbury	12	0	14 CIP	HSC	Jun-18	Apr-19	Jul-19	Oct-19	May-21	May-21
Mill Road	Petersfield	118	118	236 CIP	S & R	Nov-17	Dec-17	Jun-18	Aug-18	Mar-23	Mar-23
Cromwell Road	Romsey	118	179	297 CIP	S & R	Mar-18	Mar-19	Jun-19	Dec-19	Dec-23	Dec-23
Colville Phase 2	Cherry Hinton	47	0	67 CIP	HSC	Jan-19	Jul-19	Dec-19	Nov-20	Aug-24	Aug-24
Meadows and Buchan	Kings Hedges	50	0	50 CIP	HSC	Jan-19	Dec-19	Aug-20	Feb-21	Nov-24	Nov-24
Campkin Road	Kings Hedges	50	0	75 CIP	HSC	Jul-19	Nov-19	Mar-20	Mar-21	Jul-23	Jul-23
Clerk Maxwell Road	Newnham	14	21	35 S106	HSC	Jan-19	Dec-19	Jul-20	Feb-22	Jul-23	Jul-23
<b>Sub total</b>		<b>480</b>	<b>318</b>	<b>874</b>							
<b>ON SITE</b>											
Meadows and Buchan	Kings Hedges	56	0	56 CIP	HSC	Jan-19	Dec-19	Aug-20	Feb-21	Mar-25	Mar-25
<b>Sub total</b>		<b>56</b>	<b>0</b>	<b>56</b>							
<b>PLANNING APPROVED</b>											
Kendal Way	East Chesterton	1	0	1 Tender	HSC	Jan-21	Feb-22	Jun-22	TBD	TBD	TBD
<b>Sub total</b>		<b>1</b>	<b>0</b>	<b>1</b>							
<b>GRAND TOTAL</b>		<b>537</b>	<b>318</b>	<b>931</b>							
<b>Progress to 500 starts on site</b>	<b>2017/18</b>	<b>2018/19</b>	<b>2019/20</b>	<b>2020/21</b>	<b>2021/22</b>	<b>2022/23</b>	<b>2023/24</b>	<b>TBD</b>			
<b>Starts by year</b>	<b>2</b>	<b>159</b>	<b>158</b>	<b>203</b>	<b>14</b>	<b>0</b>	<b>0</b>	<b>1</b>			
<b>Cumulative total</b>	<b>2</b>	<b>161</b>	<b>319</b>	<b>522</b>	<b>536</b>	<b>536</b>	<b>536</b>	<b>537</b>			



