

**PROGRESS OF EXISTING EIP SCHEMES**

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
1	Fitzroy/Burleigh St Improvements	Improvements to existing street furniture layout, provision of additional cycle racks, new tree planting and paving.	Cllr Bick	Market	100,000	Summer 2012	New tree planting on Bureligh St and replacement of trees on Fitzroy Street is due to be carried out shortly. The County Council are also planning to complete some maintenance work to the paving surfaces on Fitzroy Street.
2	Holy Trinity War Memorial Renovation	Renovation of the War Memorial on Sidney Street in the City Centre.	Ward Cllrs	Market	9,000	Complete	This scheme was completed earlier this month and re-opened by the Mayor of Cambridge for use by all during the daytime.
3	Grantchester Road Traffic Calming	Measures to reduce the speed of traffic using Grantchester Road and provide improved facilities for pedestrians and cyclists crossing from Fulbrooke Rd to Selwyn Rd.	Cllr Reid	Newnham	£22,000	Winter 2012	A further consultation is currently under way on the latest proposals for this scheme and due to finish at the end of the month.
4	Prospect Row Traffic Calming	Installation of speed cushions in a bid to reduce the speed of vehicles using Prospect Row.	Cllr Rosenstiel	Market	12,000	Complete	
5	Manor St/King St Improvements	Installation of wall mounted cycle racks and improvement to surrounding paved area.	Cllr Rosenstiel	Market	12,000	Complete	This scheme is complete with a small area of planting planned for October and the start of the planting season.
6	Gough Way Footpath Footbridge.	Replacement of the wooden bridge on the footpath that connects Gough Way and Cranmer Road.	Cllr Reid	Newnham	25,000	Jul-12	New bridge currently being fabricated for installation in July.
7	Central Area Mobility Crossings	Provision of three mobility crossings in the city centre as prioritised by disability groups and users of the city centre.	Cllr Bick	Market	10,000	Jul-12	
8	Canterbury Street Traffic Calming	Measures to reduce the speed of traffic using Canterbury Street.	Ward Cllrs	Castle	15,000	TBC	Current proposals not favoured by local residents following recent consultation. Further discussion was Ward Councillors required.

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
9	North Terrace Gates	Improvements to access on to Midsummer Common.	FoMSC	Market	5,000	Complete	
10	Huntingdon Rd 30mph speed limit extension.	Extension of the 30mph speed limit from Storey's Way to Girton Road.	Cllr Kightley	Castle	2,000	Autumn 2012	Recent consultation returned a positive response to this proposal. The statutory process of advertising the traffic regulation order is now underway. Any formal objections will be presented to the Cambridge Area Joint Committee.