

PROGRESS OF EXISTING APPROVED EIP SCHEMES - EAST AREA

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
1	Mill Road/Cavendish Road	Hard & soft landscaping improvements.	Cllr Smart	Romsey	15,000	Nov-14	Scheme details still under development.
2	Corrie/Rustat/Davy Rd Waiting Restrictions	Measures to prevent commuter parking.	Ward Cllrs	Coleridge	8,000	Nov-14	Currently awaiting outcome from Area Parking Review.
3	Riverside Railings Refurb	Refurbishment of 140m of riverside railings.	Former Cllr Wright	Abbey	25,000	Nov-14	Consultation to take place once the riverside moorings issue has been resolved.
4	Whitehill Estate Verge Parking Prohibition	Introduction of TRO to prohibit verge parking.	Cllr Hart & former Cllr Wright	Abbey	8,000	No longer being progressed	Budget reallocated.
5	Chalmers Rd & Greville Rd Tree Planting	Planting of 7 new trees on Greville Road and 5 trees on Chalmers Road.	Ward Cllrs	Coleridge & Romsey	5,000	Substantially complete	No opportunity to introduce further trees in Greville Road; though Chalmers Road has scope for 7 more. 6 of these planted, with remainder to follow removal of bollard. Maintenance commuted sum agreed.
6	Garlic Row/Stanley Road rat run reduction	Measures to reduce rat running from Garlic Row to Stanley Road via Oyster Rd.	Cllr Hart & former Cllr Wright	Abbey	4,000	Under review	Extensive consultation undertaken on options. Local objection to scheme as advertised. Complicated egress arrangements. Requires further work to identify best solution.
7	Whitehill Road planting	Landscape improvements to grass island on Whitehill Close.	Ward Cllrs	Abbey	9,750	Substantially complete	New bulbs to plant in September 2014.
8	Information board beside the Cellarer's Chequer on Beche Rd	Lectern to be installed beside historic building.	Former Cllr Wright	Abbey	2,000	Complete	Final costs to be invoiced.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
9	Leper Chapel Signing	Signage directing visitors from Riverside to Leper Chapel.	Former Cllr Wright	Abbey	1,500	Complete	Final costs to be invoiced.
10	Gwydir Street dropped kerb	Disabled access to be improved by constructing new dropped crossings.	Former Cllr Brown	Petersfield	5,000	Complete	
11	Catherine Street Crossing Issues	Traffic calming measures to be introduced in order to reduce vehicle speeds and improve pedestrian safety.	Cllr Moghadas	Romsey	10,000 + County 11,000	July-14 (Partially completed Nov-13)	The measures have not been installed to the required standard and are to be remedied at the contractor's cost.
12	Budleigh Close/Burnside	Landscape improvements.	Local Resident	Coleridge	4,000	Oct-14	Draft design worked up ready for consultation June/July. Requires formal advertisement of Traffic Regulation Order by County Council.
13	Ditton Lane Handrail	Installation of guardrail to enhance pedestrian safety.	Cllr Hart	Abbey	3,000	Complete	
14	Birdwood Road Verge Protection	Badly damaged verges between Perne Road and Chalmers Road to be reinforced and reseeded.	Cllr Owers	Coleridge	15,000	Oct-14	Condition of verges to be reviewed following completion of improvements to the Perne Road/Radegund Road roundabout. A proposal to introduce parking controls is a bid for 2014-15.
15	Peverel Road	Prevention of parking on two areas of green verge.	Cllr Johnson	Abbey	13,000	Nov-14	Proposal to be developed for local consultation.
16	Ross Street Tree Planting	Construction of footway build-outs to provide suitable planting sites.	Former Cllr Saunders	Romsey	15,000	Dec-14	Proposal to be developed for local consultation.
17	Mill Road Phone Box	Removal of BT telephone boxes in footway near to Guest Road.	Former Cllr Brown	Petersfield	5,000	Complete	

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
18	Tiverton Way	Removal of existing raised table and construction of buildout to create a chicane.	Former Cllr Sadiq	Coleridge	1,000 + County 9,000	Oct-14	Form of scheme agreed previously with Ward Councillors. Public consultation now underway.
19	Mill Road Footway Grants	Grants programme to provide 50% funding to shopkeepers to improve public shopfront areas.	City Council Mill Rd Co-ordinator	Petersfield & Romsey	5,300	Ongoing	Budget so far not utilised.
20	Mill Road Pinch Point	Feasibility study into options to improve the road narrowing adjacent to Cutlacks store and Ross Street.	Cllr Bourke	Romsey	200 + County 1,800	Jun-14	Trial holes have been excavated on both sides of Mill Road at this point to confirm the location and depth of services; so as to provide a firmer indication of practicability and cost.
21	Romsey Rec entrance from Hemingford Road	Measures to slow down cyclists accessing the Rec via Hemingford Rd.	Local Resident	Romsey	200 + County 1,800	Jul-14	Form of scheme agreed with Ward Councillors. Ordering of works imminent.