

Appendix 1 – Three Year Social Housing Programme 2014.15 to 2016.17 Progress Report

2014/15	Ward	City Homes	Existing AH Units	Indicative New AH Units	Progress
Walpole Road land (rear of 35-53 Walpole Road)	Cherry Hinton	South	0	12	Assessment in the last twelve months suggests that up to 12 units could be provided on the site but as there are a number of constraints to redevelopment, the site has not be prioritised for further investigation.
Kendal Way	East Chest'ton	North	0	1	Approved for redevelopment in March 2015 as part of 2015 Garage and Infill Programme. Scheme being worked up for submission for planning approval.
9 to 28 Anstey Way	Trump'ton	South	23	34	Project is the subject of a report to Committee this cycle.
Cadwin Fields and Nuns Way Garages	Kings Hedges	North	0	2	Approved for redevelopment in March 2015 as part of 2015 Garage and Infill Programme. Scheme being worked up for submission for planning approval
Cameron Road Garages	Kings Hedges	North	0	7	Approved for redevelopment in March 2015 as part of 2015 Garage and Infill Programme. Scheme being worked up for submission for planning approval.
Gunhild Way Garages	Queen Ediths	South	0	2	Assessment in the last twelve months suggests that the site is too difficult due mainly to access issues. To be removed from the programme.
Markham Close Garages	Kings Hedges	North	0	2	Assessment in the last twelve months suggests that up to 12 units could be provided on the site

Appendix 1 – Three Year Social Housing Programme 2014.15 to 2016.17 Progress Report

					but as there are a number of constraints to redevelopment, the site has not be prioritised for further investigation.
Uphall Road Garages (between 11&13 Uphall Rd)	Romsey	North	0	2	Approved for redevelopment in March 2015 as part of 2015 Garage and Infill Programme. Scheme being worked up for submission for planning approval.
Wiles Close Garages	Kings Hedges	North	0	3	Approved for redevelopment in March 2015 as part of 2015 Garage and Infill Programme. Scheme being worked up for submission for planning approval.
9 to 10a Ventress Close and adjacent Garages	Queen Ediths	South	3	13	Existing consists of three rented flats and a leasehold flat. Scheme to be prioritised to submit to Housing Committee by January 2016 at the latest.
Colville Rd Ph 2 (flats 66-80b)	Cherry Hinton	South	20	32	Site includes a public car park with recycling facilities. In addition to the 20 Affordable Housing units there are 4 leasehold flats. Scheme to be prioritised to submit to Housing Committee by January 2016 at the latest.
Land to rear 55 Wulfstan Way	Queen Edith's	South	0	1	This site came forward again as a neighbour has secured planning permission to build a bungalow on their own and Council land. Assessment in the last twelve months suggests that a single three bedroom house could be provided on the site and a scheme will be submitted as part of the 2016 Garage and Infill Programme.

Appendix 1 – Three Year Social Housing Programme 2014.15 to 2016.17 Progress Report

Aylesborough close Ph 2 (65-75 Verulum Way and 15-34 Aylesborough Close and 2-24 Fordwith Close)	Arbury	North	40	Not known	The existing flats include 4 leaseholders in addition to the 40 Affordable Housing. The design and layout and condition of the properties is poor and they make poor use of the land. Scheme to be prioritised to submit to Housing Committee by January 2016 at the latest.
Lichfield Road Infill Sites	Coleridge	South	0	Not known	Feasibility work not yet started.

Note – The following site was added to the Three Year Programme in March 2015 as relatively unconstrained site that could be brought forward quickly as part of the 2015 Garage and Infill Programme.

	Ward	City Homes	AH Units Loss	AH Units Gross	Comment
Tedder Way	Kings Hedges	North	0	1	Approved for redevelopment in March 2015 as part of 2015 Garage and Infill Programme. Scheme being worked up for submission for planning approval.

2015/16	Ward	City Homes	AH Units Loss	AH Units Gross	Comment
Colville Road Garages	Cherry Hinton	South	0	To be confirmed	Currently a garage site. Feasibility work not yet started.
1-20 and 81-91 Hawkins Road garages	Arbury	North	25	30	The existing flats at Campkin Road have been removed from the 3 Year Rolling Programme. However there is considered to be some merit in

Appendix 1 – Three Year Social Housing Programme 2014.15 to 2016.17 Progress Report

					continuing to review the potential of the redevelopment of any garage area. Feasibility work not yet started.
Northfield Avenue Garages	Kings Hedges	North	0	2	Currently a garage site. Feasibility work not yet started.

2016/17	Ward	City Homes	AH Units Loss	AH Units Gross	Comment
Flamsteed Road Garages	Coleridge	South	0	To be confirmed	Currently a garage site. Feasibility work not yet started.