

PROGRESS OF EXISTING EIP SCHEMES - EAST AREA

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
1	Mill Road / Cavendish Road corner	Hard and soft landscaping improvements.	Cllr C Smart	Romsey	15,000	Summer 2016	Scope being revisited in context of changes in area around parking need and location of Public Art piece.
2	Corrie / Rustat / Davy Roads	Waiting restrictions to prevent commuter parking.	Ward Cllrs	Coleridge	8,000	End 2016	Some measures have been introduced by the County Council with further restrictions anticipated during 2016.
3	Riverside Railings	Refurbishment of 140 metres of riverside railings.	Former Cllr M Wright	Abbey	25,000	Completed	Scope increased to include full length of Riverside from Midsummer Common to Stourbridge Common.
4	Chalmers Road and Greville Road	Adding additional trees to the street scene.	Ward Cllrs	Coleridge & Romsey	5,000	Completed	N/A
5	Garlic Row / Stanley Road	Measures to reduce 'rat running' from Garlic Row to Stanley Road via Oyster Row.	Cllr C Hart & former Cllr M Wright	Abbey	4,000	End March 2017	Under review in conjunction with No.15 below. Following previous local consultation, work ongoing in conjunction with County Council to identify best solution to area wide issue.
6	Catherine Street	Traffic calming measures to reduce traffic speeds and improve pedestrian safety.	Former Cllr Z Moghadas	Romsey	10,000 EIP plus 10,000 County LHI	Completed	Remedial works undertaken at contractor's cost.
7	Budleigh Close / Burnside junction	Landscape improvements.	Local Resident	Coleridge	4,000	Completed	Landscaping and parking restriction work completed. Further work for County Council to install restricted access bollard.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
8	Birdwood Road	Improvement of verges damaged by vehicle over-run between Perne Road and Chalmers Road.	Cllr G Owers	Coleridge	15,000	Completed	Review underway of effectiveness of similar work undertaken across city in latest round.
9	Peverel Road	Prevention of parking on two large areas of open green space by timber rail fencing.	Cllr R Johnson	Abbey	13,000	Completed	N/A
10	Ross Street	Installation of small number of tree pits and new street trees at Coldhams Lane end of street.	Former Cllr P Saunders	Romsey	15,000	Completed	Installation at 3 locations completed March 2016.
11	Tiverton Way	Removal of raised table and construction of build-out to create chicane	Former Cllr T Sadiq	Coleridge	1,000 EIP plus 9,000 County LHI	Partially completed	Table removed but not possible to agree location for further build-out to form chicane, due to property entrances.
12	Mill Road footway grants	Grants programme to provide 50% funding to shopkeepers to improve public shopfront areas.	City Council Mill Road Co-ordinator	Petersfield & Romsey	5,300	Ongoing	Improvements to footways and narrow property frontages undertaken as part of comprehensive County Council maintenance work during 2014-15.
13	Mill Road Pinch Point	Feasibility study into options to improve the road narrowing adjacent to Cutlacks store and Ross Street.	Former County Cllr K Bourke	Romsey	200 EIP plus 1,800 County LHI	Completed	Potential options identified and presented to County Council, with some minor improvements incorporated as part of carriageway resurfacing work undertaken during 2014-15.
14	Romsey Rec entrance from Hemingford Road	Measures to slow down cyclists accessing the Recreation ground via Hemingford Road.	Local Resident	Romsey	201 EIP plus 1,800 County LHI	Completed	Former open gate replaced with new easy swing self closing gate.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
15	Oyster Row / Garlic Row junction area	Measures, such as road narrowing, to restrict turning of heavy vehicles from Mercers Row into Oyster Row.	County Cllr J Whitehead	Abbey	23,500	End March 2017	Under review in conjunction with No.5 above. Work ongoing in conjunction with County Council to identify best solution.
16	Riverside / Stourbridge Common area parking management	Introduction of measures to better manage parking in the area.	County Cllr J Whitehead	Abbey	12,500	End March 2017	Working with local councillors and selected local residents to agree layout proposal for consultation, in combination with County Council project to improve access to common, and scoping work to identify demand for area resident parking scheme.
17	Cherry Hinton Road / Perne Road shops area	Improvements to access for delivery vehicles.	County Cllr N Kavanagh	Coleridge	6,000	End April 2016	Original project not viable at present time. Scope amended with local councillor support to small area surface improvements in conjunction with County Council.
18	Tenison Road / Lyndewode Road corner	Installation of additional public noticeboard for local community use in green space area.	South Petersfield Residents Association	Petersfield	1,750	Completed	N/A
19	Glisson Road / Lyndewode Road junction	Installation of a street tree or bollard in junction footway build-out area.	Frank Gawthrop	Petersfield	2,000	Spring 2016	Original suggestion for the installation of a street tree not considered viable at this location. An alternative bollard is proposed which is awaiting delivery by County Council's highways maintenance team.
20	Silverwood Close	Introduction of measures to better manage parking in the area.	County Cllr J Whitehead	Abbey	500 EIP plus 4,500 County LHI	Completed	Cambridgeshire County Council Local Highways Improvement delivered project. Traffic Order restriction to improve access introduced. A separate residents parking scheme has been consulted on.