

**PROGRESS OF EXISTING EIP SCHEMES - NORTH AREA**

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
1	Ramsden Square / Kings Hedges Road Verge Parking	Traffic Regulation Order to prohibit parking on grass verges on part of Kings Hedges Road and in Ramsden Square.	Cllr K Price	Kings Hedges	3,000	Winter 2016-17	Formal objections to Traffic Order process determined by County Council. Procurement of signing works in preparation.
2	Fen Road Traffic Calming Improvements	Review and revise the existing traffic calmed features along Fen Road up to and beyond the railway line.	Former Cllr T Ward	East Chesterton	20,000	Winter 2016-17	Scheme for Water Street end developed by County Council in conjunction with S106 and Cycleways funded improvements. Construction underway with work due to complete December 2016, with new tree planting to follow.
3	Green End Road Pedestrian Crossing	Improvements to the visibility of the pedestrian crossing on Green End Road just up from the Green Park junction by replacing the planting.	Cllr G Bird	East Chesterton	2,500	N/A	Scheme on hold due to developing County Council City Deal proposals for corridor. Review thereafter.
4	Green End Road Tree Planting	New tree planting along northern section of Green End Road.	Cllr G Bird	East Chesterton	8,500	N/A	Scheme on hold due to developing County Council City Deal proposals for corridor. Review thereafter.
5	Campkin Road hanging baskets	4 hanging baskets for the lamp posts on Campkin Road opposite the shopping area.	Cllr K Price	Kings Hedges	2,500	Completed	Baskets in place for summer 2016 season.
6	Chesterton High Street by Haymakers Pub / Union Lane junction	Missing bollards along footway adjacent to Pub to be reinstated.	County Cllr I Manning & former Cllr S Kerr	East Chesterton	1,000	Winter 2016-17	Replacement of missing bollards in County Council highways maintenance team programme for 2016-17.

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
7	Church Street / High Street junction, Chesterton	Protection for grass on the left side (approaching from Church Street) of this junction to improve drainage and look of corner. Might include new low level planting or fencing.	County Cllr I Manning, Cllr G Bird & former Cllr S Kerr	East Chesterton	5,000	Winter 2016-17	Improvements being considered by County Council highways maintenance team, who have had difficulty resourcing. Liaison underway to expedite delivery.
8	North area ward dropped crossing improvements	Dropped crossing access improvements across the 4 North area wards, targetted towards local shopping and sheltered housing areas.	Cllr G Bird	Arbury, Kings Hedges, East & West Chesterton	40,777	Winter 2016-17	Works procured with construction commenced November 2016.
9	West Chesterton residential streets access improvements	Provision of double yellow line waiting restrictions to improve access in various areas of Hawthorn Way, Herbert Street, Green's Road, Metcalfe Road, Courtney Way, Gurney Way, Ascham Road and Hurst Park Avenue.	Cllr D Tunnacliffe	West Chesterton	4,550	Winter 2016-17	Formal objections to Traffic Order process to be considered, and determined as necessary, by County Council. Anticipated January 2017 Cambridge Joint Area Committee. Design and procurement of road marking works under preparation.
10	French's Road to Harvey Goodwin Avenue footpath	Improve surface of well used connecting footpath link to school, and improve lighting (by adding additional lamp column and / or cutting back overhanging trees).	Cllr M Todd-Jones	Arbury	10,000	Work currently in preparation for anticipated completion during 2017	Appropriate works under investigation.
11	Hazelwood Close and Molewood Close	Improvement of shrub beds and surrounds across estate.	Cllr C Perry (via Cllr M Todd-Jones)	Arbury	5,000	Work currently in preparation for anticipated completion during 2017	Appropriate works under investigation.

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Approved Budget £	Completion Expected	Comments
12	Carlton Way shops forecourt	Repairs to brick wall and renewal of timber rail fencing that are in deteriorating condition.	Cllr C O'Reilly (via Cllr M Todd-Jones)	Arbury	3,000	Work currently in preparation for anticipated completion during 2017	Appropriate works under investigation.
13	Trafalgar Street at junction with Victoria Avenue	Installation of dropped kerbs on either side of Trafalgar Street to assist crossing the road.	County Cllr J Scutt	West Chesterton	5,000	Work currently in preparation for anticipated completion during 2017	Appropriate works under investigation.