

PROGRESS OF PRIORITISED EIP SCHEMES - WEST / CENTRAL AREALHI - County Local Highways Improvements
MHW - City Minor Highways Works

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
1	Oxford Road Traffic Calming	Contribution towards County Council s106 funded project to improve streetscape, encourage lower speeds and discourage through traffic in area.	-	Castle	2011-12	1,000	Winter 2017-18	Linked to growth plans in the area. Project being developed and delivered by County Council Highways team.
2	Grantchester Road Traffic Calming	Introduction of a 'gateway' feature at the entrance to Newnham, changes to the junction with Selwyn Road and a proposed new speed restriction.	Former Cllr S Reid	Newnham	2011-12 & 2014-15	22,000 plus additional 5,000 2014-15	Partially completed Summer 2014	Work to the junction of Grantchester Road with Selwyn Road completed Summer 2014. Introduction of a gateway entry feature under review following implementation of 20 mph speed control in the area.
3	Prospect Row Traffic Calming	Introduction of speed cushions to deter speeding traffic.	Former Cllr C Rosenstiel	Market	2011-12	12,000	Completed Summer 2012	Works undertaken in conjunction with County Council Highways team.
4	Manor Street / King Street Cycle Parking	Installation of new cycle parking.	Former Cllr C Rosenstiel	Market	2011-12	12,000	Completed 2011-12	
5	Fitzroy Street and Burleigh Street streetscape refurbishment	Regeneration scheme for these very well used pedestrianised shopping streets adjacent to the Grafton Centre.	Cllr T Bick	Market	2011-12	101,000	Completed 2012-13	Significant improvement scheme, including new and replaced street trees, completed in partnership with County Council.
6	Histon Road shops north of Windsor Road junction	Installation of bollards to prevent vehicles parking on footway in front of shops adjacent to service and parking access route.	Former Cllr S Kightley	Castle	2011-12	4,000	Completed Summer 2012	
7	North Terrace Gates	Improvement of access gates into Midsummer Common from end of North Terrace.	Ward Cllrs	Market	2011-12	5,000	Completed 2012-13	

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
8	Gough Way Path bridge	New foot bridge across the Bin Brook on Gough Way.	Former Cllr S Reid	Newnham	2011-12	25,000	Completed 2013	
9	Huntingdon Road 30 mph Speed Limit Extension	Extension of speed limit from Girton corner to encompass Girton College frontage and crossing of Huntingdon Road.	Former Cllr S Kightley	Castle	2011-12	2,000	Completed Spring 2013	Project developed and delivered by County Council Highways team.
10	Canterbury Street Traffic Calming	Consultation on measures to calm traffic using Canterbury Street.	Former Cllr S Kightley	Castle	2011-12	12,250 (initially 15,000, later reduced)	Winter 2017-18	Various consultations undertaken with split support for the need and likely benefits. Area Committee, nevertheless, determined to proceed with the project Summer 2016. Detail under development in conjunction with County Council and other key stakeholders.
11	Central Area Mobility Crossings	Provision of dropped kerbs and tactile surfacing at various locations to assist movement around the city centre.	Cllr T Bick	Market	2011-12 & 2012-13	Total 20,000 (10,000 2011-12 & 10,000 2012-13)	Completed 2013	
12	Newmarket Road / Maids Causeway	Improved signage and roundels indicating the 20 mph speed limit on Newmarket Road / Maids Causeway.	Former County Cllr S Whitebread	Market	2012-13	7,500 (4,500 EIP, 3,000 CCMHW 11/12)	Completed 2014	Additional roundels introduced 2014 at the Newmarket Road and Victoria Road entry points as part of first phase of city-wide works, supported by additional repeater markings adjacent to Brunswick Gardens, Christchurch Street and Wellington Street.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
13	Kite Area Parking Review	Proposed changes to the existing parking restrictions with the aim of increasing the number of resident parking spaces in the evening. Additional double yellow lines proposed at various junctions to improve access.	-	Market	2012-13 & 2014-15	9,966 plus additional 7,000 2014-15	Completed Spring 2015	Additional EIP funding allocated 2014-15. May require further review in light of feedback and changes to County Council parking management policy
14	Quayside Improvements	Improvements to the Quayside area including new bins, trees and planting areas.	Magdalene College	Market	2012-13	25,800 (15,800 EIP, 5,000 Magdalene College & £5,000 Love Cambridge)	Completed Spring 2016	Works delayed due to County Council Highways and other approvals needed. Love Cambridge contribution not secured.
15	Grange Road seating	Provision of new benches at various locations along Grange Road where people congregate, such as at bus stops.	Former Cllr S Reid	Newnham	2012-13	5,000	Completed Summer 2014	
16	Wordsworth Grove adjacent to Ridley Road	Laurels on Wordsworth grove near the junction of Ridley Rd, thinning out or replanting of this area to improve local security.	Former Cllr S Reid	Newnham	2012-13	4,000	Completed 2013	Works completed at no cost to EIP, with prioritised funding re-allocated.
17	Grantchester Meadows Oak Bench	Provision of sculptured oak bench around mature tree standing on corner of Grantchester Meadows with Eltisley Avenue and Marlowe Road.	Former Cllr S Reid	Newnham	2012-13	3,000	Completed Autumn 2013	
18	Castle Street / Bell's Court Improvements	Environmental enhancement of the green area; including formalised cycle parking and screening to waste bins.	Former Cllrs P Tucker and S Kightley	Castle	2013-14	6,000	Completed Autumn 2015	Improvements included adoptions to cast iron Cambridge style heritage post and rail fence and street bins, new block paving and high capacity cycle stands.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
19	Huntingdon Road Bench	Provision of new bench adjacent to bus stop on city bound side of road close to Sherlock Road.	Former Cllr P Tucker	Castle	2013-14	1,250	Completed Summer 2013	Bench subsequently removed by County Council as part of strategic cycling improvement scheme incorporating new 'bus border' arrangement.
20	Shelly Row Pedestrian Crossing - Feasibility Study	Feasibility study to establish the viability of introducing a zebra crossing to serve the area severed by the ring road.	Former Cllrs P Tucker and S Kightley	Castle	2013-14	2,000 (200 EIP & 1,800 LHI)	Completed Spring 2015	
21	Adams Road, Wilberforce Road and Clerk Maxwell Road - Parking Restrictions	Traffic Order measures to manage parking and coach parking in key locations in these roads.	City & County Cllr L Nethsingha	Newnham	2013-14	5,000	Completed Autumn 2015	May require further review in light of feedback and changes to County Council parking management policy.
22	Lighting to footpath connecting Lammas Land to Trumpington	Installation of small solar power stud lights along the path similar to those used along the Guided Busway.	City & County Cllr L Nethsingha	Newnham	2013-14	10,000 plus additional 2,750 LHI / MHW	Completed Summer 2017	Also allocated funding through County Council Local Highways Improvements / City Minor Highways Works programmes 2016-17. Completion followed local engagement and experience of trial installation undertaken on Lammas Land late 2014. Review of effectiveness, and popularity, ongoing.
23	Cranmer Road to Footbridge over Bin Brook - Footway Lighting	Installation of small solar power stud lights along the path similar to those used along the Guided Busway.	Cllr R Cantrill	Newnham	2013-14	5,500	Completed Autumn 2014	Required legal agreement with land owner Jesus College.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
24	Adam and Eve Street / Burleigh Street - Lockable Bollards	Installation of lockable bollard, with amendments to Traffic Order, to restrict through vehicular movements between Kite area and East Road.	Cllr T Bick & Ward Cllrs	Market	2013-14	4,000 (400 EIP, 3,600 LHI)	Completed Winter 2015-16	Additional permanent and drop down lockable bollards, with permits for local access, introduced in partnership with County Council Winter 2015-16. County Council replaced drop down bollard arrangement with small gate Spring 2017 due to operational difficulties.
25	Christ's Pieces Signing	Improved cycling / no cycling signage around Christ's Pieces, New Square and edge of Parker's Piece.	Cllr T Bick & Ward Cllrs	Market	2013-14	4,000	Completed Winter 2015-16	Installation of new upright signing and bespoke trial pavement markings for Christ's Pieces completed in conjunction with minor surfacing repairs.
26	Gough Way Bollard	Provision of bollard at Gough Way entrance to path leading to Barton Road	Cllr R Cantrill	Newnham	2013-14	1,500	Completed Autumn 2013	Removable locking bollard, to enable essential access, introduced.
27	Repainting Lammas Land bridge approaches	Repainting approaches to the County Council maintained bridge structure to complement the broader refurbishment work undertaken.	Cllr R Cantrill	Newnham	2013-14	5,000	Completed 2014	Completed in conjunction with County Council Bridges team.
28	Planting around Fire Hydrants on Eltisley Avenue	Construction of raised planted areas around fire hydrants to prevent their obstruction by parked vehicles.	Cllr R Cantrill	Newnham	2013-14	10,000	Abandoned Summer 2014	Traffic Regulation Order introduced to prevent parking obstruction Autumn 2013. However, their restricted length makes establishment of planting beds unfeasible. Area Committee supported re-allocation of prioritised EIP funding Summer 2014.
29	King Street Bollards	Installation of bollards along footway edge outside Manor Place to prevent opportunistic parking.	Former Cllr S Whitebread	Market	2013-14	6,700 (500 EIP, 6,200 LHI)	Completed Summer 2014.	

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
30	Histon Road pedestrian crossing	Feasibility study into the installation of a pedestrian crossing between the Gilbert Road and Carisbrook Road junctions.	Former Cllr P Tucker	Castle	2014-15	3,000	Completed Summer 2015	The study identified that a controlled crossing in this area would be difficult to achieve. Aspirations deferred by Cambridgeshire County Council in context of developing City Deal / GCP transport proposals for the corridor.
31	All Souls Lane road sign and noticeboard	Install a notice board and road name at entrance to All Souls Lane off Huntingdon Road on side of road where one does not exist.	Former Cllr P Tucker	Castle	2014-15	1,000	Completed Summer 2014	Aspiration de-scoped by Area Committee which enabled the EIP funded introduction of a notice board as the priority.
32	Newnham parking consultation	Consultation on parking, including Resident's Parking, across the ward - Barton Close, The Croft, etc.	Cllr R Cantrill	Newnham	2014-15	2,000	Review	Aspiration de-scoped by Area Committee. Some double yellow line controls introduced in area for essential access. Need for further changes under review by Cambridgeshire County Council.
33	Barton Road / Newnham Road / Grantchester Street junction improvements	Feasibility study into improvements to assist pedestrians crossing at the junction.	Cllr R Cantrill	Newnham	2014-15	5,000 (500 EIP, 4,500 LHI)	Completed early 2016	Study undertaken and completed by County Council highways service.
34	Adam & Eve Street car park	'Greening' of boundary between City Council public car park, and road.	Cllr T Bick	Market	2014-15	15,000	Completed Spring 2016	New Cambridge style heritage fencing and planting pits installed Winter 2015-16. Completed with new planting Spring 2016.
35	Albion Row Pedestrian Crossing	Introduction of a zebra crossing on Albion Row (Shelly Row not being viable).	Former Cllrs P Tucker and S Kightley	Castle	2014-15	25,000 (15,000 EIP, 10,000 LHI)	Completed Autumn 2017	Associated changes to parking arrangements, with resultant objections, delayed implementation by the County Council.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
36	Elm Street / Prospect Row	Closure of through route for motor vehicles between Elm Street and Prospect Row.	Former Cllr C Rosenstiel	Market	2014-15	3,000 (300 EIP, 2,700 LHI)	Consultation completed Winter 2014-15	Aspiration de-scoped by Area Committee to feasibility and consultation work only at this stage. This work was completed Winter 2014-15, with the outcomes reported to local ward councillors. Currently on hold.
37	Warwick Road / Windsor Road passageway	Remove pedestrian / cyclist conflict at school end of passageway.	Former Cllr S Kightley	Castle	2014-15	11,000 (1,000 EIP, 10,000 LHI)	Completed Spring 2015	Amendments to the barriers at the end of the passageway, turning head, footway and parking controls plus additional cycle parking.
38	King Street weight limit	Weight limit on eastern part of King Street.	Former Cllr C Rosenstiel	Market	2014-15	5,000 (500 EIP, 4,500 LHI)	On hold Winter 2014-15	Highway Authority (Cambridgeshire County Council) not persuaded of the need for the change, and the anticipated level of compliance. Unable to progress further at this time. Allocated EIP funding therefore available for reallocation to further projects.
39	Newnham Road footway	Feasibility study into the widening of the footway on the western side of Newnham Road north of the Fen Causeway junction.	City & County Cllr L Nethsingha	Newnham	2014-15	5,000 (500 EIP, 4,500 LHI)	Completed Spring 2015	Feasibility study completed by County Council.
40	North Newnham and Castle areas	Development of double yellow line waiting restrictions to address concerns around safety and access in these areas.	Cllr R Cantrill	Newnham & Castle	2014-15	3,000	Completed Summer 2015	Restrictions introduced in a number of streets (particularly around Warwick Road and north of Barton Road) to supplement existing parking controls in these areas.
41	Newnham Croft	Improvement of the boundary between Newnham Croft school and Chedworth Street as part of landscaping improvements within the school site.	Cllr R Cantrill	Newnham	2014-15	4,359	Completed Winter 2016-17	Work undertaken by the Primary School, via an EIP funded grant, to improve the site boundary and school frontage area accessible by the general public.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
42	Entrance to Midsummer Common Community Orchard, Newmarket Road	Planting and landscaping scheme (designed with input from Friends of Midsummer Common) to further improve the entrance to the site from the road, and extend the improvements previously undertaken.	Cllr T Bick	Market	2016-17	2,500	Spring 2018	Currently under development in association with local stakeholders.
43	Light on Parkers Piece at crossing of paths near Public Conveniences	Provision of lighting at this busy path crossing point to improve safety during hours of darkness. Crossing remote and shielded from existing lighting sources.	Cllr T Bick	Market	2016-17	5,000	Winter 2017-18	The lighting of paths across Parkers Piece with heritage style units has been well received. Preferred solution is to extend this in conjunction with s106 funded improvements to paths and edges currently under development. May require further funding beyond initial provisional sum allocated; yet to be determined. Alternatives also being investigated.
44	Dropped kerbs City Road / Brandon Place	Provision of suitable dropped kerbs to improve access from footway to carriageway.	Cllr T Bick	Market	2016-17	2,500	Completed Spring 2017	This project will better enable residents of Brandon Court to use mobility scooters going towards Fitzroy Street.
45	Jesus Green Tennis Court trial basketball hoop.	Pilot exercise to provide a basketball or netball hoop against the back netting inside a hard surfaced tennis court on Jesus Green.	Cllr T Bick	Market	2016-17	500	Completed Spring 2017	Facility usage, and feedback, under review.
46	Removal of redundant public 'phone boxes from Fitzroy and Burleigh Street	Those 'phone boxes not needed by the public or as advertising opportunities might be removed in order to reduce street clutter.	Cllr T Bick	Market	2016-17	10,000	Under review	3 pairs of call boxes remain and are under review as part of the Grafton Centre redevelopment plans.

APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
47	Improvement of bench outside Friends Meeting House, Jesus Lane	Existing bench / planter at junction of Jesus Lane with Park Street is showing signs of age, and would benefit from repair or replacement.	Cllr O Gillespie	Market	2016-17	3,000	Completed Autumn 2016	Replaced at no cost to EIP. Prioritised budget therefore available for reallocation to further projects.
48	Gough Way community notice board	Provision of a new community notice board for the Gough Way estate.	Cllr R Cantrill	Newnham	2016-17	1,500	Completed Spring 2017	Completed following liaison with Gough Way Residents Association. Complaint from local resident.
49	Lammas Land Kiosk improvement	Enhancement of external facias to kiosk and surrounding area, including new surfacing, tables and seating.	Ward Cllrs	Newnham	2016-17	20,000	Completed Autumn 2016	Funding originally allocated towards enhancement of the pavilion in 2010-11, but due to lack of additional s106 funding necessary to complete that project, it was reallocated by WCAC in July 2016.
50	WW1 hospital memorial	Contribution towards the cost of a permanent memorial recognising the role played by the temporary hospital preceding the now University Library, which treated casualties returning from WW1 and thereafter.	Cllr R Cantrill	Newnham	2016-17	1,000	Completed Autumn 2016	EIP financial contribution paid in the form of a grant, with memorial inscribed on an external facing wall of Clare College Memorial Court. Unveiled in ceremony attended by Mayor of Cambridge during September 2016.
51	Replacement for dead tree on the north verge of Barton Road - outside No. 12	Replanting with a new tree, so as to maintain the continuous line of trees along Barton Road.	Cllr R Cantrill	Newnham	2016-17	1,000	Completed Winter 2016-17	Unfortunately, replanted tree failed - possibly as a result of the very dry Spring 2017. Due for replacement Winter 2017-18.