

**PROGRESS OF PRIORITISED EIP SCHEMES - NORTH AREA**

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
1	Downhams Lane Hedge Renovation	Renovation of existing hedge owned by the University.	Ward Cllrs	Kings Hedges & West Chesterton	2011-12	6,000	Completed 2013-14	Undertaken in conjunction with Cycleways programme funded improvement of local cycle link between Hawkins Road and Woodhead Drive.
2	Mortlock Avenue Refurbishment	Refurbishment of Mortlock Avenue paving and landscape areas.	Former Cllr C Blair	East Chesterton	2011-12	39,000	Completed Autumn 2011	
3	Kendal Way Verge Parking Prohibition	Introduction of Traffic Regulation Order to prohibit parking on the highway verge.	Ward Cllrs	East Chesterton	2011-12	5,000	Abandoned	Abandoned by North Area Committee July 2012, with prioritised funding re-allocated to further projects.
4	Franks Lane Improvements	Improvements to existing landscaping on Franks Lane	Former Cllr C Blair	East Chesterton	2011-12	10,000	Completed Autumn 2012	
5	Rackham Close Improvements	Hard and soft landscape improvements on Rackham Close, including measures funded by Housing service.	Cllr M Todd-Jones	Arbury	2011-12	23,000	Completed Spring 2013	
6	Water Street / Water Lane through route restriction	Enhancement of bollards to restrict traffic movements and enhance safety for pedestrians and cyclists.	Ward Cllrs	East Chesterton	2011-12	5,000	Completed 2012	
7	East Chesterton Halingway - Tree Planting and Benches	Provision of improved landscaping and additional benches eastwards from the towpath start at Fen Road.	Ward Cllrs	East Chesterton	2012-13	4,000	Completed Autumn 2014	
8	Union Lane and Scotland Road	Replacement bench and planting work at junction of Union Lane and Scotland Road, supported by Transition Cambridge	Ward Cllrs	East Chesterton	2012-13	4,000	Completed Autumn 2014	

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
9	Arbury Road outside Manor Secondary School	Provision of vehicle activated school warning signs. Considered to provide school safety benefits.	Ward Cllrs	Kings Hedges	2012-13	9,000	Completed Summer 2013	Completed in partnership with County Council.
10	Northfield Avenue outside Kings Hedges Primary School	Provision of vehicle activated school warning signs. Considered to provide school safety benefits.	Ward Cllrs	Kings Hedges	2012-13	9,000	Completed Summer 2013	Completed in partnership with County Council.
11	Craister Court Grass Reinstatement	The square in between 1-9 and 36-42 Craister Court has planting and pavestones which are in a state of disrepair. Residents would like the square returned to grass.	Former Councillor Neil McGovern	Kings Hedges	2012-13	5,000	Abandoned	Abandoned as a consequence of high estimated cost and poor support evident at public consultation.
12	Chesterton Road / Herbert Street improvements	Improvements include the widening of the footpath near to Chesterton Road, a possible change to the Co-op car park access (i.e. one way out onto Herbert Street), minor improvements to the footway around the existing tree and the installation of dropped kerbs.	Ward Cllrs	West Chesterton	2012-13	8,000	Completed Spring 2015	Completed in liaison with, and following refurbishment of, the adjacent Co-op store premises.
13	Arbury Road / Hanson Court Tree Removal	Removal of Leylandi trees on Arbury Road behind the houses on Hanson Court. Once trees have been removed the area is to be topsoiled and grass seeded.	Cllr K Price	Arbury	2013-14	13,000	Completed Autumn 2014	New hedging provided to maintain low level, manageable, barrier.
14	Ramsden Square / Kings Hedges Road Verge Parking	Traffic Regulation Order to prohibit parking on grass verges on part of Kings Hedges Road and in Ramsden Square.	Cllr K Price	Kings Hedges	2013-14	3,000	Completed Spring 2017	Completed Spring 2017 following delays in the Traffic Regulation Order process. Follow up public notification to encourage compliance. Warnings issued by County Council civil enforcement team with formal action commencing late Summer 2017.
15	Fen Road Traffic Calming Improvements	Review and revise the existing traffic calmed features along Fen Road up to and beyond the railway line.	Former Cllr T Ward	East Chesterton	2013-14	20,000	Completed Spring 2017	Completed as part of major County Council improvement scheme for area. Additional City Council Cycleways funding utilised.

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
16	Fallowfield Loop Closure	Remove the current loop which encourages 'racers' and/or vehicles driving faster than is necessary. A raised planted area with bollards has been proposed to block off the loop to provide a robust restriction. A landscaped area would be effective in removing the loop but would still be aesthetically pleasing.	Ward Cllrs	East Chesterton	2013-14	15,000	Completed Summer 2014	Completed in partnership with County Council, including provision of waiting restrictions to deter blocking of turning area by parked vehicles.
17	Fen Road / East Chesterton Halingway Access	Halingway cut through access improvements - entrance needs to be more user friendly to bikes, wheelchairs and parents with buggies, it is proposed to cut off the existing pram handles. A drop kerb to be provided on the opposite side to the entrance. There is a difficulty with bikes trying to negotiate the existing entrance to the Halingway.	Ward Cllrs	East Chesterton	2013-14	3,000 (£300 EIP & 2,700 LHI)	Completed Winter 2013-14	
18	Kinross Area - New Benches	Two new benches to be provided for elderly residents. Two locations have been suggested.	Ward Cllrs	East Chesterton	2013-14	2,500	Completed Winter 2013-14	
19	Green End Road Pedestrian Crossing	Improvements to the visibility of the pedestrian crossing on Green End Road just up from the Green Park junction by replacing the planting.	Cllr G Bird	East Chesterton	2013-14	2,500	Review	Scheme deferred due to continuing County Council City Deal / GCP phase 2 proposals for corridor. To be reviewed 2017-18.
20	Green End Road Tree Planting	New tree planting along northern section of Green End Road.	Cllr G Bird	East Chesterton	2013-14	8,500	Review	Scheme deferred due to continuing County Council City Deal / GCP phase 2 proposals for corridor. To be reviewed 2017-18.
21	Campkin Road hanging baskets	4 hanging baskets for the lamp posts on Campkin Road opposite the shopping area.	Cllr K Price	Kings Hedges	2014-15	2,500	Completed Spring 2016	Baskets in place for summer 2016 season.
22	Chesterton High Street by Haymakers Pub / Union Lane junction	Missing bollards along footway adjacent to Pub to be reinstated.	County Cllr I Manning & former Cllr S Kerr	East Chesterton	2014-15	1,000	Completed Spring 2017	

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
23	Church Street / High Street junction, Chesterton	Protection for grass on the left side (approaching from Church Street) of this junction to improve drainage and look of corner. Might include new low level planting or fencing.	County Cllr I Manning, Cllr G Bird & former Cllr S Kerr	East Chesterton	2014-15	5,000	Winter 2017-18	Improvements arranged with County Council highways maintenance team, who had difficulty resourcing. Delivery now to be expedited by City Council.
24	North area ward dropped crossing improvements	Dropped crossing access improvements across the 4 North area wards, targeted towards local shopping and sheltered housing areas.	Cllr G Bird & County Cllr I Manning	Arbury, Kings Hedges, East & West Chesterton	2014-15	40,777	Completed Winter 2016-17	Over 24 locations completed Winter 2016-17, following delays due to resourcing and procurement difficulties. Reviewing need for further adaptations.
25	West Chesterton residential streets access improvements	Provision of double yellow line waiting restrictions to improve access in various areas of Hawthorn Way, Herbert Street, Green's Road, Metcalfe Road, Courtney Way, Gurney Way, Ascham Road and Hurst Park Avenue.	Cllr D Tunnacliffe	West Chesterton	2014-15	4,550	Completed Spring 2017	Completed Spring 2017, following consideration and determination of Traffic Regulation Order objections at January 2017 Cambridge Joint Area Committee.
26	French's Road to Harvey Goodwin Avenue footpath	Improve surface of well used connecting footpath link to school, and improve lighting (by adding additional lamp column and / or cutting back overhanging trees).	Cllr M Todd-Jones	Arbury	2016-17	10,000	Completed Winter 2016-17	Completed Winter 2016-17.
27	Hazelwood Close and Molewood Close	Improvement of shrub beds and surrounds across estate.	Former Cllr C Perry (via Cllr M Todd-Jones)	Arbury	2016-17	5,000	Winter 2017-18	Appropriate work currently under development for anticipated completion Winter 2017-18.
28	Carlton Way shops forecourt	Repairs to brick wall and renewal of timber rail fencing that are in deteriorating condition.	Cllr C O'Reilly (via Cllr M Todd-Jones)	Arbury	2016-17	3,000	Completed Spring 2017	Completed Spring 2017.
29	Trafalgar Street at junction with Victoria Avenue	Installation of dropped kerbs on either side of Trafalgar Street to assist crossing the road.	County Cllr J Scutt	West Chesterton	2016-17	5,000	Completed Spring 2017	Completed Spring 2017.

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
30	Arbury Court parking bays	Protective barrier or bollards to rear of parking bays in service road, to prevent damage to fences of adjacent property in Redfern Close from parking vehicles.	Cllr M Todd-Jones	Arbury	2016-17 Round 2; deferred to 2017-18	2,000	Completed Summer 2017	Completed Summer 2017.
31	Hanson Court green open space re-landscaping	Removal of base to former playground that is no longer required, and replacement with suitable landscaping (grass, with possible tree).	Cllr K Price	Kings Hedges	2016-17 Round 2; deferred to 2017-18	7,500	Winter 2017-18	There is no local desire for further play provision on this site. Removal of the old base would increase the level of green space and appearance of the area. Approx 200 square metres of land involved. Under development.
32	Hawthorn Way fencing	Provision of new replacement fencing around the green open space area adjacent to Chestnut Grove junction, to match that of better quality further along the street.	Cllr M Sargeant & County Cllr J Scutt	West Chesterton	2016-17 Round 2; deferred to 2017-18	5,000	Winter 2017-18	There are two triangular shaped areas of established green open space on either side of the junction, and care would be needed to work around the roots of mature trees. An estimate of approx 75 metres of fence removal and replacement would be needed. Would require County Council Highways team agreement, possibly with a commuted sum to maintain. Awaiting development.
33	Humberstone Road trees	Replanting of suitable species of street trees to replace those lost over time, in keeping with other residential roads in the area.	Cllr M Sargeant & County Cllr J Scutt	West Chesterton	2016-17 Round 2; deferred to 2017-18	3,500	Spring 2018	Any new trees planted within a hard landscaped highway environment will require the provision of suitable planting pits, both to support the tree's development and prevent damage to the highway. These requirements increase the cost considerably to around £3,500 per tree. There is one replacement planting opportunity currently outside No. 80. Awaiting development.
34	Leys Avenue to Arbury Court path	Improvement of path linking Leys Avenue with the rear access to Arbury Court, which has become uneven and broken over the years.	Cllr M Sargeant & County Cllr J Scutt	West Chesterton	2016-17 Round 2; deferred to 2017-18	7,500	Completed Autumn 2017	Path levels adjusted and resurfaced with flexible material.
35	Rackham Close boundary wall / fencing	Extend height of existing brick wall to rear of properties 1-6 Rackham Close forming boundary with St. Luke's Primary School with metal fencing. To complete a previous EIP / Safer City project for the area.	Cllr M Todd-Jones	Arbury	2016-17 Round 2; deferred to 2017-18	3,500	Spring 2018	Installation of 450mm high metal fencing bolted to top of existing brick wall. Provisional cost estimate from January 2014 updated. Awaiting development.

## APPENDIX C

No.	Scheme Title	Scheme Description	Promoted by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
36	Rackham Close lighting	Provision of additional lighting to rear of properties 1-6 Rackham Close adjacent to St. Luke's Primary School boundary. To complete a previous EIP / Safer City project for the area.	Cllr M Todd-Jones	Arbury	2016-17 Round 2; deferred to 2017-18	5,000	Spring 2018	Provisional sum for the installation of 5 number solar illuminated bollards, or alternatively two number solar 'Balmoral' type 3 metre lighting units (to be determined). Awaiting development.
37	Provision of new street benches at various locations	Locations include Mitcham's Corner adjacent to Lloyds Bank / Tony's water trough, the junction with Springfield Road, Hawthorn Way fenced off area, Victoria Park junction with Victoria Road and Woodhead Drive junction with College Fields.	Cllr M Sargeant & County Cllr J Scutt	West Chesterton	2016-17 Round 2; deferred to 2017-18	5,000	Winter 2017-18	Provisional sum for the installation of up to 5 new benches with some foundation/hardstanding base as necessary; up to £1,000 per unit. Most locations and bench specification will likely require County Highways or other third party approval. Awaiting development.