

**PROGRESS OF PRIORITISED EIP SCHEMES - EAST AREA**

No.	Scheme Title	Scheme Description	Proposed by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
1	Riverside conflict reduction and Environmental Improvement scheme	Hard and soft landscaping between Walnut Tree Avenue and Priory Road.	Former Cllr M Wright	Abbey	2011-12	577,000	Completed 2013	Significant improvement scheme completed in partnership with Highway Authority Cambridgeshire County Council.
2	Cherry Hinton Road Shop Forecourts	Refurbishment of privately owned shop forecourt.	Ward Cllrs	Coleridge	2011-12	70,000	Completed 2012	Major improvement scheme completed in partnership with Highway Authority Cambridgeshire County Council and frontage landowners and tenants.
3	Staffordshire Street Parking Bays	Creation of parking bays	Ward Cllrs	Petersfield	2011-12	85,000	Completed	Completed in conjunction with County Council Highways team.
4	Romsey Planting		Former Cllr C Smart	Romsey	2011-12	22,000	Completed	
5	Silverwood Close and Whitehill estate verge parking prohibition	Introduction of Traffic Regulation Order to prohibit verge parking.	Former Cllr M Wright & Cllr C Hart	Abbey	2011-12	8,000	Abandoned	Scheme abandoned with prioritised funding re-allocated to other projects EAC September 2013.
6	Mill Road / Cavendish Road corner	Hard and soft landscaping improvements.	Former Cllr C Smart	Romsey	2011-12	15,000	<b>Winter 2017-18</b>	Additional s106 funding put value at level requiring full business case and Capital Programme Board approval. Scheme detail agreed with implementation anticipated in conjunction with Romsey Railway 'R' Public Art piece for same site. S106 element requires final approval from East Area.
7	Ditton Walk / Newmarket Road planting bed	Creation of a new planting bed, topsoil and planting with shrubs and tree.	Former Cllr M Wright	Abbey	2011-12	14,000	Completed Winter 2012-13	Maintenance of surrounding footway funded by County Council.
8	Corrie / Rustat / Davy Roads	TRO waiting restrictions to prevent commuter parking.	Ward Cllrs	Coleridge	2011-12	8,000	<b>Spring 2018</b>	Progressive introduction of measures on needs basis in association with County Council, who are reviewing case for residents' parking scheme for area (consultation underway). Davy Road forms part of strategic cycle route network.

## APPENDIX C

No.	Scheme Title	Scheme Description	Proposed by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
9	Riverside Railings	Refurbishment of 140 metres of riverside railings.	Former Cllr M Wright	Abbey	2011-12	25,000	Completed Winter 2015-16	Scope increased to include full length of Riverside from Midsummer Common to Stourbridge Common.
10	Chalmers Road and Greville Road	Adding additional trees to the street scene where there is scope.	Ward Cllrs	Coleridge & Romsey	2011-12	£5,000 2011-12 plus £5,000 2013-14	Completed Winter 2013-14	
11	Garlic Row / Stanley Road	Measures to reduce 'rat running' from Garlic Row to Stanley Road via Oyster Row.	Cllr C Hart & former Cllr M Wright	Abbey	2011-12	4,000	<b>Review Recommended</b>	Following previous local consultation, work has been ongoing in conjunction with County Council to identify best solution to area wide issue. Consider re-allocation of remaining funding to new project requests.
12	Wadloes Road bus stop	Accessibility improvements to bus stop on northbound side of road.	Cllr C Hart	Abbey	2011-12	5,000	Completed 2013	
13	Brooks Road / Perne Road verge parking prohibition	Introduction of Traffic Regulation Order to prohibit verge parking.	Ward Cllrs	Romsey	2011-12	7,500	Abandoned	Scheme abandoned with prioritised funding re-allocated to other projects EAC September 2013.
14	Radegund Road verge parking	Introduction of timber bollards to prevent parking on verges.	Former Cllr T Sadiq	Coleridge	2012-13	6,500	Completed 2013	Additional £5,500 funding contributed by Coleridge School and County Council.
15	Gwydir Street dropped kerbs	Mobility access improvements particularly at the Hooper Street junction.	Former Cllr S Brown	Petersfield	2012-13	5,000	Completed 2013	
16	Glisson Road area noticeboard	Community noticeboard for area likely at junction of Lyndewode Road and Tenison Road.	Glisson Road / Tenison Road Area Residents Association	Petersfield	2012-13	1,600	Completed 2013	Introduced in green space area facing Lyndewode Road.
17	Mill Road 20 mph signage	Extra roundels in Mill Road (20mph) at junctions etc.	Former Cllr G Marchant-Daisley	Petersfield	2012-13	500	Completed 2013-14	Work undertaken alongside Phase 1 of city-wide 20 mph scheme introduction.

## APPENDIX C

No.	Scheme Title	Scheme Description	Proposed by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
18	Hills Road to Claremont road marking	Small hatched area in Hills Road to keep the turning into Claremont clear and thus keep the traffic flowing.	Former Cllr G Marchant-Daisley	Petersfield	2012-13	800	Completed 2013-14	Work undertaken alongside Phase 1 of city-wide 20 mph scheme introduction.
19	Whitehill Road planting	Landscaping improvements to grass island on Whitehill Close.	Cllr K Blencowe & Ward Cllrs	Abbey	2012-13	9,750	Completed 2013	
20	Cellarer's Chequer	Lectern style public information board beside historic building on Beche Road.	Ward Cllrs	Abbey	2012-13	2,000	Completed Summer 2014	In conjunction with City Conservation team.
21	Leper Chapel signing	Signage directing visitors from Riverside to Leper Chapel.	Ward Cllrs	Abbey	2012-13	1,500	Completed 2013	In conjunction with City Conservation team.
22	Catherine Street	Traffic calming measures to reduce traffic speeds and improve pedestrian safety.	Former Cllr Z Moghadas	Romsey	2012-13	10,000 EIP (£5k 2012-13 plus £5k 2013-14) plus 10,000 County LHI	Completed Winter 2014-15	Necessary remedial works completed at contractor's cost.
23	Romsey part of Coldhams Lane	Further greening of this part of Coldhams Lane, for instance with additional trees.	Former Cllr C Smart	Romsey	2012-13	11,500 EIP plus LHI	Completed 2014	Replacement trees in new tree pits completed by City and County Councils in partnership, at no cost to EIP. Funding therefore available for re-allocation.
24	Mill Road right turn into Coleridge Road	Provision of a bollard on the corner of Mill Road with Hemingford Road to deter vehicles mounting the pavement and endangering pedestrians.	Former Cllr Z Moghadas	Romsey	2012-13	1,000	Completed 2013	Completed in conjunction with County Council Highways team.
25	Ditton Lane handrail	New handrail along edge of steep footway approach to shops on Ditton Lane from Thorpe Way to assist mobility access.	Cllr C Hart	Abbey	2013-14	3,000	Completed Summer 2014	
26	Budleigh Close / Burnside junction	Landscape improvements.	Local Resident	Coleridge	2013-14	4,000	Completed Spring 2015	Landscaping and parking restriction work completed. Further County Council installation of restricted access bollard at request of Fire Service.

## APPENDIX C

No.	Scheme Title	Scheme Description	Proposed by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
27	Birdwood Road	Improvement of verges damaged by vehicle over-run between Perne Road and Chalmers Road.	Former Cllr G Owers	Coleridge	2013-14	15,000 EIP plus 10,000 LHI	Completed Autumn 2015	Review underway of effectiveness of similar work undertaken across city in most recent round 2015-16.
28	Peverel Road	Prevention of parking on two large areas of open green space by timber rail fencing.	Cllr R Johnson	Abbey	2013-14	13,000	Completed Spring 2015	Completed following major housing redevelopment work in area.
29	Ross Street	Installation of small number of tree pits and new street trees at Coldhams Lane end of street.	Former Cllr P Saunders	Romsey	2013-14	15,000	Completed Spring 2016	Despite some local concerns around consequent reduction in vehicle parking capacity, new features created at 3 locations in the northern section of Ross Street.
30	Mill Road phone boxes	Removal of two redundant public call boxes between Willis Road and Guest Road to reduce street clutter.	Former Cllr S Brown	Petersfield	2013-14	5,000	Completed 2013	Removal required agreement with British Telecom.
31	Tiverton Way	Removal of raised table and construction of build-out to create chicane	Former Cllr T Sadiq	Coleridge	2013-14	1,000 EIP plus 9,000 County LHI	Partially completed Winter 2014-15	Table removed but not possible to agree location for further build-out to form chicane, due to property entrances.
32	Mill Road footway grants	Grants programme to provide 50% funding to shopkeepers to improve public shopfront areas.	City Council Mill Road Co-ordinator	Petersfield & Romsey	2013-14	5,300	<b>Review Recommended</b>	Improvements to footways and narrow property frontages undertaken as part of comprehensive County Council maintenance work during 2014-15. Consider re-allocation of remaining funding to new project requests.
33	Mill Road Pinch Point	Feasibility study into options to improve the road narrowing adjacent to Cutlacks store and Ross Street.	Former County Cllr K Bourke	Romsey	2013-14	200 EIP plus 1,800 County LHI	Completed 2014-15	Potential options identified and presented to County Council, with some minor improvements incorporated as part of carriageway resurfacing work undertaken during 2014-15.
34	Romsey Rec entrance from Hemingford Road	Measures to slow down cyclists accessing the Recreation ground via Hemingford Road.	Local Resident	Romsey	2013-14	201 EIP plus 1,800 County LHI	Completed Winter 2014-15	Former open gate replaced with new easy swing self closing gate.

## APPENDIX C

No.	Scheme Title	Scheme Description	Proposed by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
35	Oyster Row / Garlic Row junction area	Measures, such as road narrowing, to restrict turning of heavy vehicles from Mercers Row into Oyster Row.	County Cllr J Whitehead	Abbey	2014-15	23,500	<b>Review Recommended</b>	Work has been ongoing in conjunction with County Council to identify best solution to area wide issue. Consider re-allocation of remaining funding to new project requests.
36	Riverside / Stourbridge Common area parking management	Introduction of measures to better manage parking in the area.	County Cllr J Whitehead	Abbey	2014-15	12,500	<b>Review Recommended</b>	Initial public consultation undertaken. Following further work with local councillors and selected local residents to identify option proposals for further consultation, in combination with County Council project to improve access to common, project requires further review pending developing proposals for area wide resident parking scheme. Consider re-allocation of remaining funding to new project requests.
37	Cherry Hinton Road / Perne Road shops area	Improvements to access for delivery vehicles.	County Cllr N Kavanagh	Coleridge	2014-15	6,000	Completed Spring 2016	Original project not viable at present time. Scope amended with local councillor support to small area surface improvements in conjunction with County Council.
38	Tenison Road / Lyndewode Road corner	Installation of additional public noticeboard for local community use in green space area.	South Petersfield Residents Association	Petersfield	2014-15	1,750	Completed Spring 2015.	
39	Glisson Road / Lyndewode Road junction	Installation of a street tree or bollard in junction footway build-out area.	Local resident Frank Gawthrop	Petersfield	2014-15	2,000	Completed Autumn 2017	Original suggestion for the installation of a street tree not considered viable at this location. 3 bollards installed as an alternative. Streets & Open Spaces led final delivery rather than County Council.
40	Silverwood Close	Introduction of measures to better manage parking in the area.	County Cllr J Whitehead	Abbey	2014-15	500 EIP plus 4,500 County LHI	Completed Winter 2014-15	Cambridgeshire County Council Local Highways Improvement delivered project. Traffic Order restriction to improve access introduced. A separate residents parking scheme has been consulted on.

## APPENDIX C

No.	Scheme Title	Scheme Description	Proposed by	Ward	Year Allocated	Approved Budget £	Completion Expected	Comments
41	Great Eastern Street car park area	Landscaping improvements (with public noticeboard) to car park and play area linked to development of Chisholm Trail cross-city cycle route.	Former Cllr C Smart	Romsey	2016-17	4,000	Partially completed	Local noticeboard completed Autumn 2017. Awaiting confirmation of detail for Greater Cambridge Partnership (formally City Deal) funded Chisholm Trail project.
42	East Road housing estate	Completion of short approx 15 metre section of path to link Shenstone children's play area with Staffordshire Street.	Cllr R Robertson	Petersfield	2016-17	3,000	Completed Autumn 2017	
43	St. Matthew's Street	Environmental enhancement of area opposite New Street junction, including two new parking bays - to compliment recent improvement undertaken by Housing services.	Cllr A Sinnott	Petersfield	2016-17	10,000	Completed Autumn 2017	Initial phase of potential longer term project.
44	Barnwell Road shopping area green space	Landscaping improvements to green space and forecourt area to enhance community cohesion.	Abbey People group	Abbey	2016-17	5,000	Completed Autumn 2017	Terraced earth amphitheatre for local events completed Summer 2017. Community led seasonal bulb planting to follow.
45	Ditton Fields Recreation Ground	Improvements to Rec entrances and facilities to enhance community use and cohesion.	Cllr R Johnson & Abbey People group	Abbey	2016-17	5,000	<b>Winter 2017-18</b>	Project under development in conjunction with Highway Authority and other interests, to compliment separately funded work to improve the play area.
46	Perne Road verges	Improvement of verges suffering from repeated vehicular damage.	Cllr L Herbert	Coleridge	2016-17	5,000	Consultation completed Summer 2017	Original intention to allocate funding to 'pump-prime' local contributions. Public consultation on potential alternative approaches completed Summer 2017; to inform further consideration by councillors. Work ongoing.
47	St.Thomas' Square	Improvement of worst sections of damaged low timber rail fencing used to protect green open space areas from vehicles.	Cllr L Herbert	Coleridge	2016-17	3,000	Completed Summer 2017	Replacement timber fencing sections completed, with minor amendment needed July / August 2017.
48	Cherry Hinton Road / Perne Road corner	Improvement of damaged sections of low timber rail fencing used to protect green space adjacent to parking area.	Cllr L Herbert	Coleridge	2016-17	2,000	Completed Summer 2017	Replacement black steel fence repainted dark green, alongside further rationalisation / tidying up of street furniture with input from asset owners including highway authority.